


We are committed to improving electric reliability and have started to accelerate infrastructure work across Southeast Michigan including in Bloomfield Township.

After a recent review of reliability in Bloomfield Township, the community experienced outages due to trees interfering with power lines and other electrical equipment. These tree-related outages were heightened by the multiple severe storms that impacted the Bloomfield Township area this summer.



Project timeline

Substation	Planned Start	Planned End
ALPNE	1/1/2023	12/31/2023
BLMFD	1/1/2023	1/31/2023 (completed)
FRANK	1/1/2023	12/31/2023
HOOD	1/1/2023	9/1/2023
IVNHO	6/1/2023	12/31/2023
LNGLK	1/1/2023	12/31/2023
МОНАК	6/1/2023	12/31/2023
QTNRD	11/1/2021	12/31/2021 (completed)
WCHTR	6/1/2023	12/31/2023
WLNUT	6/1/2023	12/31/2024

Equipment Upgrades	System Hardening	Automation
--------------------	------------------	------------

